



## 2014 Auburn Boulevard Complete Streets Revitalization Project Project Updates

**9-11-14 Update:** In July 2014, the City completed the first phase of the Auburn Boulevard Complete Streets Revitalization Project (ABCS). Due to the size and scope, the project was separated into two phases with several segments.

The project scope of ABCS Phase I included undergrounding of utilities (electrical, water, communications, etc.) and roadway improvements, also referred to as complete streets, including:

- Pedestrian safety improvements such as stamped crosswalks and benches
- Bus pull-outs
- ADA improvements
- Installation of 9,600 lineal feet of bike lanes and sidewalks
- Planting of 230 street trees
- Installation of 100 energy-efficient street lights
- Construction of design features

In total, the City has invested approximately \$16.8 million of public funds into the transformation of Auburn Boulevard. The second phase of the ABCS Project will focus on improvements to Auburn Boulevard from Rusch Park to the northern city limits.

This project is currently in the planning stage and will progress as funding is secured. Design work on ABCS Phase II is expected to begin in early 2015.

Visit [www.ABCupdate.net](http://www.ABCupdate.net) for forthcoming details about the next steps. You may also contact the General Services Department at (916) 727-4770.

**6-9-14 Update:** The Auburn Boulevard Project is expected to be substantially complete by early July. If you have any questions or concerns, please contact the city's General Services Department at 916-727-4770.

**3-29-14 Update:** Night paving work has been scheduled for Auburn Boulevard from Sylvan Corners to Sycamore Drive. Work will begin the night of Tuesday, June 10, and end the morning of Friday, June 13. Work hours will be 7:30 p.m. to 7 a.m. If you have any questions or concerns, please contact the city's General Services Department at 916-727-4770.

**3-21-14 Update:** The traffic signal on Auburn Boulevard at Kanai Avenue and Carleton Lane will be converted on Thursday, May 22. The signal will be on flash, and there will be flaggers to assist with traffic flow. If you have any questions or concerns, please contact the city's General Services Department at 916-727-4770.

**3-7-14 Update:** With the project nearing completion, the Wednesday Coffee Meet-Ups with property and business owners at Rusch Park have been discontinued. Staff is still available to meet 1-on-1 with any property or business owner. Please contact us at 916-727-4770 or via email for us to coordinate a time to meet with you.

**3-28-14 Update:** New landscaping is now visible from Sylvan Trailer (7200 Auburn) to Rocky's 7440 Club (7440 Auburn). The last stage of new sidewalks from Pratt Avenue to Kanai Avenue is scheduled to start the week of May 5. Once sidewalk work is completed, the contractor will begin work on the medians.

4-16-14 Update: Demolition of the last stage from Pratt Avenue to Kanai Avenue has started. Trees and other plants are scheduled to be planted from just north of Sylvan Corners to Carleton Lane in the coming week. Pending the weather, it is anticipated that all new sidewalks will be constructed by mid-May.

**4-3-14 Update:** Roadway reconstruction from Carleton Lane to Pratt Avenue and the Sylvan Cemetery frontage continues. Due to the recent rain, construction has slowed. Currently, the project is estimated to be completed by the end of June.

**3-13-14 Update:** Stage 2 improvements (Willow Way to Carleton Lane) are complete. Demolition on the next stages, 3 (from Carleton Lane to Pratt Avenue) and 5 (Sylvan Cemetery frontage), have begun. Paving the gutter slot from Sylvan Trailer to Carleton Lane has been scheduled for the week of March 17. This will allow this section of roadway to be opened when traffic controls are not needed for landscaping work.

**2-2-14 Update:** There will be no construction on Monday, February 17, due to the President's Day holiday.

**2-6-14 Update:** Stage 1 improvements (Sylvan Corners to Willow Way) will be open for pedestrians soon. The contractor has started pouring the new sidewalks, curb, gutter, and driveways for Stage 2 (Willow Way to Carleton Lane). Demolition of Stage 3 and 4 is scheduled to begin February 17, pending rain delays.

**1-10-14 Update:** Stage 1 of Segment III, sidewalk / driveway improvements from Sylvan Corners to Willow Way is nearing completion. The contractor will begin demolition of Stage 2 (Willow Way to Carleton Lane). New street lighting is also being installed.